

BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Establishment of RO Plant and Providing play Equipments and open gym equipments in Jakkur layout in Ward No 07, Byatarayanapura Kodigehalli Sub Division
2	Amount of Work Portion	-
3	Estimate cost	50.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	92/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/92/2017-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	01-04-2018
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	236, Days. 01-4-2018
15	Date of recommendation and limit applied for	01-4-2018
16	Whether the application of contractor is	✓
17	Balance work remaining to be done	✓

18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Whether the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	- Side dispute -
22	Remarks of the EE with the daily rate of penalty proposed	Not been approved with penalty Rs. 3224/- from 02-03-2018, to 21-12-18.

M. H. N. D.
Assistant Engineer

Dees
Asst. Executive Engineer
Kodigehalli Sub Division

Chandana
Executive Engineer
Byatarayanagara Division,

JS
Chief Engineer
Yelahanka Zone